

CRONOGRAMA FÍSICO - FINANCEIRO

ITEM	DISCRIMINAÇÃO DOS SERVIÇOS	%	VALOR	30 DIAS		60 DIAS		90 DIAS		120 DIAS		150 DIAS		180 DIAS		210 DIAS		240 DIAS		270 DIAS		TOTAL			
			R\$	%	R\$	%	R\$	%	R\$	%	R\$	%	R\$	%	R\$	%	R\$	%	R\$	%	R\$	%			
REFORMA																							99,98%	R\$	1.191.618,29
1.1	ADMINISTRAÇÃO DA OBRA	4,14%	R\$ 85.485,78	100,00%	R\$ 85.485,780		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -	7,17%	R\$ 85.485,78		
1.2	IMPLANTAÇÃO	2,66%	R\$ 55.037,45	100,00%	R\$ 55.037,450		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -	4,62%	R\$ 55.037,45		
1.3	PROJETOS EXECUTIVOS DE ENGENHARIA	0,48%	R\$ 10.000,22	100,00%	R\$ 10.000,220		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -	0,84%	R\$ 10.000,22		
1.4	DEMOLIÇÕES E RETIRADAS	1,86%	R\$ 38.373,32	40,00%	R\$ 15.349,328	60,00%	R\$ 23.023,992		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -	3,22%	R\$ 38.373,32		
1.5	MOVIMENTO DE TERRA	2,39%	R\$ 49.415,66		R\$ -	100,00%	R\$ 49.415,660		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -	4,15%	R\$ 49.415,66		
1.6	INFRAESTRUTURA	3,94%	R\$ 81.437,64		R\$ -		R\$ -	30,00%	R\$ 24.431,292	70,00%	R\$ 57.006,348		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -	6,83%	R\$ 81.437,64		
1.7	SUPERESTRUTURA	5,57%	R\$ 115.032,12		R\$ -		R\$ -	100,00%	R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -	9,55%	R\$ 115.032,12		
1.8	INSTALAÇÃO DE DRENO	0,18%	R\$ 3.795,36		R\$ -		R\$ -	20,00%	R\$ 759,072	20,00%	R\$ 759,072	60,00%	R\$ 2.277,216		R\$ -		R\$ -		R\$ -		R\$ -	0,32%	R\$ 3.795,36		
1.9	INSTALAÇÕES HIDRÁULICAS	0,21%	R\$ 4.335,03		R\$ -		R\$ -		R\$ -	40,00%	R\$ 1.734,012	60,00%	R\$ 2.601,018		R\$ -		R\$ -		R\$ -		R\$ -	0,36%	R\$ 4.335,03		
1.10	INSTALAÇÕES SANITÁRIAS	0,42%	R\$ 8.632,06		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -	30,00%	R\$ 2.589,618	70,00%	R\$ 6.042,442		R\$ -	0,72%	R\$ 8.632,06		
1.11	DRENAGEM PLUVIAL	0,32%	R\$ 6.569,14		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -	20,00%	R\$ 1.311,828	80,00%	R\$ 5.255,312	0,55%	R\$ 6.569,14		
1.12	INSTALAÇÕES ELÉTRICAS	4,93%	R\$ 101.885,79		R\$ -		R\$ -		R\$ -		R\$ -	50,00%	R\$ 50.942,895	50,00%	R\$ 50.942,895		R\$ -		R\$ -		R\$ -	8,55%	R\$ 101.885,79		
1.13	COMBATE A INCÊNDIO E PÂNICO	0,15%	R\$ 3.121,90		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -	0,26%	R\$ 3.121,90		
1.14	PAVIMENTAÇÃO	6,59%	R\$ 136.210,80		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -	11,43%	R\$ 136.210,80		
1.15	ESQUADRIAS	7,29%	R\$ 150.509,59		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -	50,00%	R\$ 45.152,877	50,00%	R\$ 105.356,713		R\$ -	12,83%	R\$ 150.509,59		
1.16	PINTURAS	3,22%	R\$ 66.540,81		R\$ -		R\$ -		R\$ -		R\$ -	50,00%	R\$ 34.270,405	50,00%	R\$ 34.270,405		R\$ -		R\$ -		R\$ -	5,75%	R\$ 66.540,81		
1.17	REVESTIMENTOS	7,70%	R\$ 159.008,65		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -	30,00%	R\$ 47.702,595	13,34%	R\$ 159.008,65		
1.18	COBERTURAS	1,24%	R\$ 25.527,60		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -	30,00%	R\$ 7.658,280	2,14%	R\$ 25.527,60		
1.19	LOUCAS E ACESSÓRIOS	1,31%	R\$ 27.135,89		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -	30,00%	R\$ 8.140,767	2,29%	R\$ 27.135,89		
1.20	SERVIÇOS DIVERSOS	2,98%	R\$ 61.561,48		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -	20,00%	R\$ 12.312,296	5,17%	R\$ 61.561,48		
AMPLIAÇÃO																							99,99%	R\$	874.534,22
2.1	SERVIÇOS PRELIMINARES	0,44%	R\$ 9.095,51	6,04%	R\$ 549,369	9,39%	R\$ 854,068	5,14%	R\$ 467,509	13,91%	R\$ 1.265,185	7,47%	R\$ 679,435	12,09%	R\$ 1.099,647	18,07%	R\$ 1.643,559	12,37%	R\$ 1.125,115	15,52%	R\$ 1.411,623	1,04%	R\$ 9.095,51		
2.2	MOVIMENTO DE TERRA	0,36%	R\$ 7.356,77		R\$ -	100,00%	R\$ 7.356,770		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -	0,84%	R\$ 7.356,77		
2.3	INFRAESTRUTURA	2,39%	R\$ 49.278,17		R\$ -	100,00%	R\$ 49.278,170		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -	5,63%	R\$ 49.278,17		
2.4	SUPERESTRUTURA	5,96%	R\$ 123.181,54		R\$ -	80,00%	R\$ 98.545,230	20,00%	R\$ 24.636,310		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -	14,89%	R\$ 123.181,54		
2.5	COBERTURAS	7,54%	R\$ 155.674,36		R\$ -		R\$ -	40,00%	R\$ 62.269,740	60,00%	R\$ 93.404,620		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -	17,80%	R\$ 155.674,36		
2.6	PAVIMENTAÇÃO	3,25%	R\$ 67.041,28		R\$ -		R\$ -		R\$ -	40,00%	R\$ 26.816,510	60,00%	R\$ 40.224,768		R\$ -		R\$ -		R\$ -		R\$ -	7,67%	R\$ 67.041,28		
2.7	INSTALAÇÕES SANITÁRIAS	0,66%	R\$ 13.668,16		R\$ -		R\$ -		R\$ -		R\$ -	30,00%	R\$ 4.100,448	40,00%	R\$ 5.467,264	30,00%	R\$ 4.100,448		R\$ -		R\$ -	1,54%	R\$ 13.668,16		
2.8	INSTALAÇÃO DE DRENO	0,14%	R\$ 2.827,44		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -	0,32%	R\$ 2.827,44		
2.9	INSTALAÇÕES HIDRÁULICAS	0,34%	R\$ 6.956,10		R\$ -		R\$ -		R\$ -		R\$ -	100,00%	R\$ 6.956,100		R\$ -		R\$ -		R\$ -		R\$ -	0,80%	R\$ 6.956,10		
2.10	DRENAGEM PLUVIAL	0,23%	R\$ 4.680,91		R\$ -		R\$ -		R\$ -		R\$ -	30,00%	R\$ 1.404,273	70,00%	R\$ 3.276,637		R\$ -		R\$ -		R\$ -	0,54%	R\$ 4.680,91		
2.11	INSTALAÇÕES ELÉTRICAS	5,38%	R\$ 111.072,17		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -	20,00%	R\$ 22.214,430	30,00%	R\$ 33.321,650	50,00%	R\$ 55.536,090	17,70%	R\$ 111.072,17		
2.12	COMBATE A INCÊNDIO E PÂNICO	0,05%	R\$ 1.087,46		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -	0,17%	R\$ 1.087,46		
2.13	ESQUADRIAS	4,67%	R\$ 96.537,03		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -	40,00%	R\$ 38.614,812	60,00%	R\$ 57.922,218		R\$ -	11,04%	R\$ 96.537,03		
2.14	REVESTIMENTOS	6,06%	R\$ 125.163,60		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -	40,00%	R\$ 50.065,440	60,00%	R\$ 75.098,160		R\$ -	14,31%	R\$ 125.163,60		
2.15	PINTURAS	1,37%	R\$ 28.284,88		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -	50,00%	R\$ 14.142,440	50,00%	R\$ 28.284,88		
2.16	LOUCAS E ACESSÓRIOS	3,45%	R\$ 71.286,44		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -	8,15%	R\$ 71.286,44		
2.17	LIMPEZA DA OBRA	0,07%	R\$ 1.342,40		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -		R\$ -	50,00%	R\$ 671,200	0,15%	R\$ 1.342,40		
TOTAL SIMPLES						8,05%	166.422,15	11,06%	228.473,89	5,45%	112.563,92	14,33%	296.017,87	6,98%	144.304,79	11,22%	231.805,76	16,48%	340.529,70	11,65%	240.664,45	14,78%	671.367,99		
TOTAL ACUMULADO			100,00%	R\$ 2.066.150,51	8,05%	166.422,15	19,11%	394.896,04	24,56%	507.459,96	38,89%	803.477,83	45,87%	947.782,62	57,09%	1.179.588,38	73,57%	1.520.118,08	85,22%	1.420.252,83	88,35%	1.825.486,07	100,00%	R\$2.066.150,51	
					R\$ 858.081,94																				

DIÓGO RANIERE RAMOS E SILVA
ENGENHEIRO CIVIL